



4660 Main Street, Suite 100 • Springfield • OR 97478

Phone: 541-393-6340

www.earth-engineers.com

DAILY FIELD OBSERVATION REPORT

			Page 1 of 2	
Client: Stonefield Investments	Permit No.: N/A		Date: April 18, 2023	
Project: Proposed Subdivision	Address: Map Lot 1812044403800, Florence, Oregon 97439		EEI Report No.: 21-101-2	
General Contractor:	Subcontractor: Ray Wells Inc.		Weather: Partly Cloudy	
Items Observed: Subgrade Soils			New-Observation	
liens observed. Oubgrade Oolis			□ Re-Observation	
Type of Observations				
☐ At Completion ■ In Progress		Continuous	Periodic	
Arrived: 9:20 a.m.	Detailed Obse	rvation Notes Departe	ed: 10:30 a.m.	

As requested by Norm Wells with Ray Wells Inc., Earth Engineers, Inc. (EEI) representative Ray Aliperti was on site on this date to observe exposed subgrade soils for the proposed subdivision street from North Rhododendron Drive to Cul-de-Sac (see Figure 1 below).

At the time of our site visit, the subcontractor had excavated the roadway to approximately finished subgrade elevation and was compacting the subgrade surface using a large, smooth, single drum vibratory roller. Mr. Wells informed our representative that the subgrade was cut to allow for 12" of granular base under the asphaltic concrete (8" which will consist of 1"-0 crushed rock gravel), as recommended in our geotechnical report entitled: *Geotechnical Investigation Report, Proposed Stonefield Investments Subdivision, Map 18-12-04-44, Lot 3800, Florence, Lane County, Oregon, EEI Report No. 21-101-1* dated July 23, 2021.

The exposed subgrade soils visually appeared to be light brown, poorly graded sand, similar to the soil described in our geotechnical report 21-101-1. To assist us in our observations of the exposed subgrade soils, we observed a proofroll using a Moxy MT30 articulating tandem axled dump truck weighing approximately 46,000 pounds. No deflections (pumping) were observed under the wheel loads of the dump truck and only slight wheel tracking (rutting) occurred, indicating a dense, well-compacted subgrade at that time.

To the best of our knowledge, the work observed on this date by EEI and described above was in accordance with our geotechnical report referenced above and applicable provisions of the IBC.

Note: our representative asked Mr. Wells about moisture-density testing on the 8" of 1"-0 crushed rock gravel after it has been placed and compacted. Mr. Wells stated that the City of Florence will be responsible for the moisture-density testing.




Figure 1: Site plan showing location of proofroll observed on April 18, 2023 (shaded blue area) (base source: *Stonefield Investments, Map Lot 1812044403800, Florence, OR 97439* and marked *Preliminary Not For Construction 05/21/2021* by JBE Civil and Structural Engineers).



Photo 1: Looking east at the proofroll being conducted using the Moxy MT30 articulating tandem axled dump truck. This section of roadway is at the approximate 12% grade off North Rhododendron Drive.

Report Distribution (e-mail only):

Robbie Wright – Stonefield Investments – <u>robbie@thewright.group</u> Mike Shields – JBE Civil and Structural Engineers – <u>mike@jbe.us.com</u> Norm Wells – Ray Wells Inc. – <u>norm@raywellsinc.com</u>

Field Staff Name (Print): Ray Aliperti ICC #1017075	Report Reviewed By: Greg Thibeaux, P.E.
Field Staff Name (Signature):	Copy of Handwritten Report Left on Site: No

Our observations do not relieve the contractor from performing in accordance with their contract and approved permit documents.