

ROLLING DUNES TIMELINE

Court Expansion & Restroom Improvement Project

February 3rd
2025

Restroom Demo
Restrooms Closed

Contractor, Ray Wells, Inc. will be on site to demo the existing Picnic Shelter and Restroom. After demo is complete, the will begin preparing a new gravel pad for the restroom structure. During this time the City has provided Porta Potties and Handwash Station on site.



March 13th
2025

Restroom Install
Restrooms Closed


The new restroom will be craned into place and restroom fixtures will be installed. The new picnic shelter will be added one the restroom facility is in place.



April 21st
2025
weather dependent

Court Resurfacing
Court Closed

While the surfacing work is being done, we will need to close the courts for a week. This will give our surfacing contractor time to install the new net posts; fill in all the cracks in the existing surface; surface the existing and new additional court; stripe the court lines; and install one tennis net and six pickleball nets. We are hoping courts will be ready for play by Monday April 28th



May 2nd
2025
weather dependent

Court Reopened for
Play



May 19th
2025

Restroom
Improvements
Finished and Open to
the Public



May
2025

Constructions Begins
on the new Picnic
Shelter



June
2025

Grand reopening of
Rolling Dunes Park

